

#### **Level 1 Validation Summary Notes**

This document includes detailed notes about utility practices as reviewed during third-party level-one water audit validation.

This document is not a required submission to the California Department of Water Resources. It is meant to provide background and documentation of the validation process.

#### **Call Information**

Utility	Validator: Amit Sharma, AQUATRAX
Utility Name: City of Redding CY2020	Validator Qualifications: Water Audit Validator Certificate from the AWWA California Nevada Section
Utility Participants: Candice Bailey-Marlar-	
Water Conservation Specialist, Josh	
Watkins – Water Utility Manager	
Call Date: 5/24/2021, 5/26/2021	
6/14/2021,6/15/2021	

#### **APPENDIX A: Level 1 Validation Notes Template**

Pre-	Int	tei	۲vi	e	W
Note	25				

All the required and supporting documentation was provided by the city staff.

#### **REQUIRED ITEMS**

- Complete AWWA Free Water Audit Software
- Volume from Own Sources volumes by month by finished water supply meter
- Water Imported volumes by month by import connection
- Water Exported volumes by month by export connection
- Metered Consumption volumes by month and rate code (e.g., charge status, water type, customer class)
- Supply Meter Testing and/or calibration documentation if conducted

#### **Validation Call Notes**

Audit Input	Confirmation of Input Derivation	Confirmation of DVG Assignment
Volume from	metered before the raw water enters the TD. Few wells may not be functioning all	Percent of VOS metered: 100%
Own Sources		Signal calibration frequency: 100% of the available wells
(VOS)	gets chlorinated and does not go through the TP.	Volumetric testing frequency: Annual (BWTP and FWTP)
	All the production flow is metered before entering the TP. No plans to do the	Volumetric testing method: For some meters only
	metering after the TP.	Percent of VOS tested and/or calibrated: 100%
	Gravity flow 4 MG reservoir to the distribution system.	Comments: Volumetric is not performed at all source meters. Only
	Buckeye Water Treatment Plant BWTP – gets source water from whiskey town lake via spring creek tunnel	performed at BWTP as it is not possible for other production meters. Recommended to expand testing to further improve DVG.
	Gravity flow from 4MG reservoir to the Keswick vault.	City test the current flow calibration to the factories original
and is the main treatment plant.  Enterprise and cascade increase during summer when the demand ran Enterprise and Cascade  SP Pump house – Raw water we pump out of river and directly sent to	Foot Hill Water Treatment Plant FWTP – gets source water from Sacramento River and is the main treatment plant.	calibration files that were stored in the device at the time of flow calibration back at the factory, this assures the unit has remained accurate over time. City just sent the calibration equipment back
	Enterprise and cascade increase during summer when the demand ramp up. Enterprise and Cascade	to the factory for testing and recertification last year. Also city staff checks the accuracy of the analog signal going back to SCADA
	SP Pump house – Raw water we pump out of river and directly sent to golf course, It does not enter our system at all and is not treated. It should not be included in the total.	for our trending purposes for reports and such semi-annually, one at the time of flow testing at the end of the year and the other about six months later. Ewell 3A, 4, 6A,11,12, 13,14 may not be tested as they may not be functioning/running at that time. Ewell
	Storage and tank levels were equal at the start and end of the calendar year 2018.	14 is the prop meter in 2018. See the testing procedure on the
	Some wells are on standby. Wells break down data is in separate sheet.	prop. Only Passed were 8,9,10,23. Ewell 7 was tested but no results. Cypress is not production meter. They will replace it soon.
	Cypress Avenue vault is just the flow station and is not production meter. They are planning to replace it with the pump station project.	Test results within the +/- 1% accuracy error range.
	Volumetric test only at BWTP. The only place they have ability to test is BWTP. Out of 20 meters only 1 was Volumetric tested. All 20 tested for electronic calibration testing. No plans to expand volumetric as it is exceedingly difficult to do except BWTP.	Confirmed DVG: 7
	VOS Input Data Source: 17 Wells, 2 TP (BWTP, FWTP)	
	Comments: Input derivation from supporting documents confirmed. Exclusion of non-potable volumes confirmed. ACID is irrigation district partially in the city of	

Audit Input	Confirmation of Input Derivation	Confirmation of DVG Assignment
	Redding. 500 AF Water comes out from Sacramento River from PS1 and goes through the FWTP. It is treated as VoS and not Imported water as it comes out from the own sources and gets treated. Just to help the neighboring district financially there is a contract in place for many years to buy 500 AF every year.	
	Confirmed input value: 26,141.870 acre-ft/year	
VOS Master	Adjustment Basis: Meter-specific test results.	Supply meter read frequency: Daily
Meter Error Adjustment		Supply meter read method: SCADA automatically and manually
Aujustinent	Net Storage Change Included: Yes	Frequency of data review: Daily
		Storage level monitoring frequency: Daily
	Comments: No under or over registration reported. We read the meters either of the SCADA or manually. SCADA reads are good. Continuously record the reading. Source data is reviewed daily.	Comments: Verify daily and if find error fix daily. Quality check is there. Tank level are monitored daily. Supply meter read is daily. 17 Wells data is logged manually instead of continuous electronic SCADA logging. BTWP and FWTP are logged continuously.
	Confirmed input value: 0%	Confirmed DVG: 8
Water	Import meter profile: Metered at City of Shasta Lake	Percent of WI metered: 100%
Imported		Signal calibration frequency: 100%
(WI)	WI Data Source: TOYON, City of Shasta Lake	Volumetric testing frequency: Annual
		Volumetric testing method: No
	Comments: Input derivation from supporting documents confirmed. Exclusion of	Percent of WI tested and/or calibrated: 100%
	non-potable volumes confirmed. Volume is very small compared to own sources  Confirmed input value: 23.710 acre-ft/year	Comments: Summit city subzone gets treated water from TOYON, it is already treated from city of Shasta Lake and City of Redding just buy from them, so it is considered as Imported Water. It was originally accounted in the VoS but during Audit process we moved it under the Imported Water section.

Audit Input	Confirmation of Input Derivation	Confirmation of DVG Assignment
		Confirmed DVG:7
WI Master Meter Error	Adjustment Basis: Meter-specific test results	Import meter read frequency: Continuous
Adjustment		Import meter read method: SCADA Automatic reading
•	Comments: Volume is very small compared to own sources	Frequency of data review: Daily
		Comments: It is only 1 import meter from City of Shasta Lake. The treated water is sent to City of Redding from City of Shasta Lake.
	Confirmed input value: 0%	Confirmed DVG:9
Water	Export meter profile: Inter-tie meters read monthly. It is shipped to Bella Vista or City	Percent of WE metered: 100%
Exported	of Shasta Lake. There are around 7 of export interties.	Signal calibration frequency: Annual
(WE)	WE Data Source: Keswick, Centerville, City of Anderson, City of Shasta Lake, BVWD, City of Shasta Lake. Volume is very small compared to own sources	Volumetric testing frequency: Annual
		Volumetric testing method: Some
		Percent of WE tested and/or calibrated: 100%
		Comments: City of Redding is not in the business of exporting.
	Comments: Cypress Avenue vault is just the flow station and is not production meter. They are planning to replace it with the pump station project.	They export when neighboring water districts needs it for immediate emergency or short-term use. Total of 7 export meters are there.
	Confirmed input value: 79.9 acre-ft/year	Confirmed DVG: 9
WE Master	Adjustment Basis: Meter-Specific test results	Export meter read frequency: Daily
Meter Error Adjustment		Export meter read method: Manual Daily
Aujustinent		Frequency of data review: Daily

Audit Input	Confirmation of Input Derivation	Confirmation of DVG Assignment
	Comments: Volume is very small compared to own sources	Comments: Not tested recently. Volume is very small compared to own sources
	Confirmed input value: 0%	Confirmed DVG: 9
Billed	Customer Meters & Reads Profile:	Percent of customers metered: 100%
Metered	- Age profile: how many years old? (1960's to current)	Small meter testing policy: Based on aging of the meters.
Authorized Consumption	- Reading system: Billing cycle is monthly.	Customer complaints on accuracy and then meter is replaced.  Most of the time meter is running slow. Correct from that point
(BMAC)	- Read frequency: Monthly.	on, no back bill. Pull them out, test it, but replace it as cost of labor (\$30/hour) is more than cost of meter \$45. Older ones are not lead free so they cannot re-install anyway.
	Billing Data Pro-rated? No	not read free so they cannot re-install allyway.
	Comments: Input derivation from supporting documents confirmed. Exclusion of non-potable confirmed. No AMI at this time. Monthly reads are available. Itron meters. For billing they use vertex. Plus there is ~2.3 AF difference in the files vs the audit sheet. It could be a rounding error. If meter reader staff cannot read the meter, they create the service order and re-read it. Smaller meters residentials this happens sometimes. They read and replace the meter also. Scratch on the glass, fog glass. 90% are read visually. Service order is created right away, next day CS person will go out	Number of small meters testing/year: 5/8, 3/4 are the ones which are old. Approx. 1000 meters are replaced every year. Replace smaller meters as they are only \$45.
		Large meter testing policy: Large meters 3" and large are tested every 2 years. It is pro-active testing.
	and read it. Replace register or replace meter.	Number of large meter tested/year: Probably around 90
		Meter replacement policy: small ones are replaced and large ones are tested.
		Number of replacements/year: 1000 or approx.3%
		Billing data auditing practice: Both City and Customer Billing department does Annual audit every October policy.

Audit Input	Confirmation of Input Derivation	Confirmation of DVG Assignment
	Confirmed input value: 23,626.060 acre-ft/year	
		Comments:
		No recycle or raw water in the system. Water quality is better than other parts of the states so water meters last longer. Billing data had SP Pump house 90.38 AF in there which is raw water sent to golf course. During review process it was taken out from BMAC total. 2019 was relatively more wetter(rain) year so consumption was probably lesser than 2018.
		Confirmed DVG:8
Billed Unmetered	Billed Unmetered Profile:n/a	Policy for metering exemptions: n/a
Authorized Consumption (BUAC)	Input Derivation: n/a	Comments: No customers of type BUAC
	Comments: n/a	
	Confirmed input value: 0 acre-ft/year	Confirmed DVG: n/a
Unbilled Metered	Unbilled Metered Profile: Flushing, Hydrant testing, plant uses.	Policy for billing exemptions: None
Authorized Consumption (UMAC)	Input Derivation: Metered and usage is logged.	Comments: none
	Comments: none	
	Confirmed input value: 80.715 acre-ft/year	Confirmed DVG: 8
Unbilled Unmetered	Unbilled Unmetered Profile: Fire, Theft, Plant uses, evaporation.	Default or Adjusted Default Applied: California Adjusted default 0.25%

Audit Input	Confirmation of Input Derivation	Confirmation of DVG Assignment
Authorized Consumption (UUAC)	Input Derivation if Estimated: California adjusted default of 0.25% of Water Supplied	Completeness of Documentation: Yes
	Comments:	Comments:
	Confirmed input value: 65.214 acre-ft/year	
		Confirmed DVG: 5
Unauthorized Consumption	Default Applied? Yes	Instances and extent of UC documented:
(UC)	Input Derivation if Customized: n/a	Comments: default grade applied
	Comments:	
	Confirmed input value: 59.065 acre-ft/year	Confirmed DVG: 3
Customer Metering Inaccuracies (CMI)	Input Derivation: Meters are reading within 2% accuracy.	Characterization of meter testing: Based on customer complaints for smaller residential meters and larger ones are tested proactively. Based on aging of the meters. Customer complaints on accuracy and then meter is replaced
	Comments:	
		Characterization of meter replacement: Small Meter Replacement Program in place for testing and replacement of 5/8 and 3/4

Audit Input	Confirmation of Input Derivation	Confirmation of DVG Assignment
	Confirmed input value: 483.812 acre-ft/year	meters for all meters 25 years or older. Meters consistently test within 2%.
		Comments:
		Confirmed DVG: 7
Systematic	Input Derivation: Used default 0.25%	If custom estimate provided n/a
Data Handling Errors (SDHE)		Characterization of read collection & billing process:
	Comments: default input applied.	Characterization of billing process and billing data auditing:
	Confirmed input value: 59.065 acre-ft/year	Confirmed DVG: 3 (default grade)
Length of Mains	Input Derivation: Derived directly from Main's inventory (GIS, ledger, etc)	Mapping format: GIS database
	Hydrant lateral length included: Yes	Asset management database: Not for the pipe length
	Comments:	Map updates & field validation: Yes.
		Comments: City of Redding has a detailed, comprehensive GIS database that is updated regularly.
	Confirmed input value: 567.0 Miles	Confirmed DVG: 10

Audit Input	Confirmation of Input Derivation	Confirmation of DVG Assignment
Number of Active and	Input Derivation: CIS Billing system	CIS updates & field validation: Yes
Inactive Service Connections	Basis for database query: n/a	Estimated error of total count within: <1%
	Comments:	Comments: Even though 2019 had 237 more connections still billed consumption was less than 2018 and the reason may be due to 2019 more wetter (rain) year than 2018 so probably
	Confirmed input value: 30,073	consumption was less.
		Confirmed DVG: 10
Average	Are customer meters at the curbstop? Yes	Comments:
Length of Customer	Where are customer meters installed if not at curbstop? n/a	
Service Line	Customer service line derivation	
	Comments:	
	Confirmed input value: Yes	Confirmed DVG: 10
Average	Number of zones, general setup: There are 9 pressure zones	Extent of static pressure data collection
Operating Pressure		: Beyond the boundary points.
riessuie	Typical pressure range: 60-165 psi	Characterization of real-time pressure data collection: Some Manual random logging. Basic telemetry set up.
	Input derivation: Physical/Manual Pressure recording	Hydraulic model in place? Calibrated? In place. Within the last 2
	Comments: Pressure is estimated weighted average.	years it was calibrated.
	Confirmed input value: 80	Comments: Average is 90.1 psi. It is not a weighted average. So, they took weighted average 80. That is why data validity grade is low as city does not have accurate number.

Audit Input	Confirmation of Input Derivation	Confirmation of DVG Assignment
-		Confirmed DVG:5
Total Operating Cost	Input Derivation: From official financial department. Electronic accounting system.	Frequency of internal auditing: Annual
(TOC)	Comments:	Frequency of third-party CPA auditing: Annual
	Comments.	Comments: It comes from Finance department. Annual cost.
	Confirmed input value: \$ 20,740,457/year	Confirmed DVG: not available in 2020 v6.0
Customer Retail Unit	Input Derivation: Simple flat rate. Rate is derived from cost of supplying and delivering water.	Characterization of calculation:
Cost (CRUC)	Sewer Charges Volumetric? n/a Sewer Charges Included? n/a	Comments: Single volumetric rate exists for all customer classes. So even though no official third-party review has been conducted and confirmation of rate structure suffices for a DVG of 10.
	Comments: Rate approved by council. Prop 218 rate adjustments.	
	Confirmed input value: \$1.41/CCF	Confirmed DVG: 10
Variable Production	Supply profile: Non weighted average of multiple sources was used.	Characterization of calculation:
Cost (VPC)	Direct variable costs included: Yes	Comments: Power and chemicals - Cost to pump , treat and deliver the water. Audit is done periodically less than annually.
	Secondary costs included: Yes	
	Comments: Fixed costs are excluded.	

Audit Input	Confirmation of Input Derivation		Confirmation of DVG Assignment	
	Confirmed in	nput value: \$231.56/acre-feet	Confirmed DVG: 4	
Pending Items needed to complete the validation		Meter testing results for Import and Export meters.		